

SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK)

SECTION		PERIOD A 13.12.2009 - 31.01.2010	PERIOD B 01.02.2010 - 28.03.2010	PERIOD C 29.03.2010 - 22.05.2010	PERIOD D 23.05.2010 - 05.09.2010	PERIOD E 06.09.2010 - 11.12.2010	REMARKS
Boundary to Kirtlebridge GF 1.1	WEEK END	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED Ⓢ 2120 Sat - 1430 Sun Up BLOCKED Ⓢ 2120 Sat - 1430 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Isolation between Cove LG and the Zonal Boundary may not be granted until 0050 Sunday should a similar isolation be in operation in the NW Zone south of Carlisle Station. Details will be advised at the appropriate possession planning meeting.
	SUN /MON	NPP	NPP	0020 - 0445 Mon SLW ⓈⓈ	NPP Ⓢ	NPP Ⓢ	
	MID WEEK	NPP					

NOTES

~~Ⓢ Reduced times in week 7. Times available as other Periods.~~

Ⓢ First ScotRail Sleepers and DRS 4M30 are diverted via ECML in weeks 8, 10 to 21 and week 23. See section 5 for details.

Ⓢ Only one section of Single Line Working permitted between Preston and Carstairs. Therefore, this must be applied for at Informed Traveller and confirmed with LNW.

SC001 GREтна JN TO GLASGOW CENTRAL (VIA BEATTOCK) Continued

SECTION		PERIOD A 13.12.2009 - 31.01.2010	PERIOD B 01.02.2010 - 28.03.2010	PERIOD C 29.03.2010 - 22.05.2010	PERIOD D 23.05.2010 - 05.09.2010	PERIOD E 06.09.2010 - 11.12.2010	REMARKS
Kirtlebridge GF to Lockerbie 1.2	WEEKEND	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED Ⓣ 2120 Sat - 1430 Sun Up BLOCKED Ⓣ 2120 Sat - 1430 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	
	SUN /MON	NPP	NPP	0020 - 0445 Mon SLW ⓉⓉ	NPP Ⓣ	NPP Ⓣ	
	MID WEEK	NPP					

NOTES

Ⓣ ~~Reduced times in week 7. Times available as other Periods.~~

Ⓣ First ScotRail Sleepers and DRS 4M30 are diverted via ECML in weeks 8, 10 to 21 and week 23. See section 5 for details.

Ⓣ Only one section of Single Line Working permitted between Preston and Carstairs. Therefore, this must be applied for at Informed Traveller and confirmed with LNW.

SC001 GRETNA JN TO GLASGOW CENTRAL (VIA BEATTOCK) - Continued

SECTION		PERIOD A 13.12.2009 - 31.01.2010	PERIOD B 01.02.2010 - 28.03.2010	PERIOD C 29.03.2010 - 22.05.2010	PERIOD D 23.05.2010 - 05.09.2010	PERIOD E 06.09.2010 - 11.12.2010	REMARKS
Lockerbie to Wamphray GF 1.3	WEEK END	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED Ⓣ 2120 Sat - 1430 Sun Up BLOCKED Ⓣ 2120 Sat - 1430 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	Down BLOCKED 2300 Sat - 0945 Sun Up BLOCKED 2300 Sat - 0945 Sun	
	SUN /MON	NPP	NPP	0020 - 0445 Mon SLW ⓉⓉ	NPP Ⓣ	NPP Ⓣ	
	MID WEEK	NPP					

NOTES

Ⓣ - Reduced times in week 7. Times available as other Periods.

Ⓣ First ScotRail Sleepers and DRS 4M30 are diverted via ECML in weeks 8, 10 to 21 and week 23. See section 5 for extended opportunity.

Ⓣ Only one section of Single Line Working permitted between Preston and Carstairs. Therefore, this must be applied for at Informed Traveller and confirmed with LNW.

SCOTLAND TERRITORY

Route	At or Between	Week Numbers	Traffic Remarks
SC001 1.1 to 1.7	Regional Boundary and Carstairs	8, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21 & 23 Down and Up BLOCKED 2330 Sun to 0430 Mon	SLEEPERS & 4M30 GRANGEMOUTH TO DAVENTRY VIA ECML 4S29 CARLISLE TO RAVENSTRUTHER TO BE CANCELLED POSSESSION TO BE GIVEN UP FOR PASSAGE OF 4S49
SC001 1.8 to 1.9	Carstairs and Law Jn	8, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21 & 23 Down and Up BLOCKED 2350 Sun to 0445 Mon	SLEEPERS DIVERTED VIA ECML.
SC001 1.10	Law Jn and Shieldmuir South Jn	38, 41, 44, 50, 53, 3, 6, 9, 12, 18, 21, 24, 27, 30, 33, 36 Down and Up BLOCKED 0110 to 0505 Sat 0025 to 0505 Mon to Fri 47, 15 Down and Up BLOCKED 0110 to 0505 Sat 0025 to 0505 Tue to Fri	FREIGHT SERVICES DIVERTED VIA HOLYTOWN JN. NETWORK RAIL REQUIRE BIDDERS TO PREPARE A REVISED BID FREIGHT – BID FOR RETIMINGS
SC001 1.11	Shieldmuir North Jn and Motherwell	38, 41, 44, 50, 53, 3, 6, 9, 12, 18, 21, 24, 27, 30, 33, 36 Down and Up BLOCKED 0115 to 0525 Sat 0030 to 0530 Mon to Fri 47, 15 Down and Up BLOCKED 0115 to 0525 Sat 0030 to 0530 Tue to Fri	FREIGHT SERVICES DIVERTED VIA HOLYTOWN JN. NETWORK RAIL REQUIRE BIDDERS TO PREPARE A REVISED BID FREIGHT – BID FOR RETIMINGS

Route	At or Between	Week Numbers	Traffic Remarks
RELIEF LINES – EAST OF READING			
GW103	Paddington and Acton West	39, 41, 43, 45, 47, 49, 51, 53, 02, 04, 06 2205 M-Th to 0010 T-F Platforms 9 and 10 and 0010 Tue to 0300 Tue 0010 W-F to 0510 W-F Platforms 7 to 14/Lines 4 to 6/Down and Up Relief BLOCKED and 0010 W-F to 0510 W-F Line 3 BLOCKED (Royal Oak to Ladbrooke Grove ONLY) 08, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36 0010 Tue to 0300 Tue 0010 W-F to 0510 W-F Platforms 7 to 14/Lines 4 to 6/Down and Up Relief BLOCKED and 0010 W-F to 0510 W-F Line 3 BLOCKED (Royal Oak to Ladbrooke Grove ONLY)	NOTE: <ul style="list-style-type: none"> Mon/Tue, route to be maintained to/from Marcon Yard. Can extend Line 3 into Paddington Platform 6 between 0030 and 0415. Block must be clear of Reception Line 1 and E&C Line to allow 0A56 to run to Acton West from GW110 (via Ladbrooke Grove reverse).
GW103	Acton West and Southall East	39, 41, 43, 45, 47, 49, 51, 53, 02, 04, 06, 08, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36 0010 T-F to 0515 T-F Down and Up Relief BLOCKED	NOTE: <ul style="list-style-type: none"> Mon/Tue, route to be maintained to/from Marcon Yard. Relief Lines across Acton West to be clear unless shown in Section 7. Relief Lines between OOC and West Ealing not to be taken concurrent with GW110 or LNW Chiltern route blocks.
GW103	Southall East and Stockley Bridge Jn (DR) / Southall West (UR)	39, 41, 43, 45, 47, 49, 51, 53, 02, 04, 06, 08, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36 2355 M-Th to 0520 T-F Down and Up Relief BLOCKED	
GW103	West Drayton and Dolphin Jn	39, 41, 43, 45, 47, 49, 51, 53, 02, 04, 06, 08, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36 2205 M-Th to 0525 T-F Down and Up Relief BLOCKED	NOTE: <ul style="list-style-type: none"> Down Relief to be available between Stockley Bridge Jn (inc.) and West Drayton (inc.). Up Relief to be available between West Drayton and Southall West Jn.
GW103	At Dolphin Jn	41, 45, 49, 53, 04, 08, 12, 16, 20, 24, 28, 32, 36 0100 T-F to 0515 T-F Down and Up Relief BLOCKED and 2300 Fri to 0630 Sat Down and Up Relief BLOCKED	NOTE: <ul style="list-style-type: none"> Cannot block Dolphin Jn and Slough West concurrently unless shown in Section 7.
GW103	Dolphin Jcn and Slough West	39, 41, 43, 45, 47, 49, 51, 53, 02, 04, 06, 08, 10, 12, 14, 16, 18, 20, 22, 24, 26, 28, 30, 32, 34, 36 0100 T-F to 0515 T-F Down and Up Relief BLOCKED	

Electronic copy - uncontrolled when printed. Next Scheduled Issue 31/07/09

ANGLIA ROUTE - continued

Route	At or Between	Week Numbers	Traffic Remarks
EA1161/ EA1230	Stansted South Jn/ Stansted East Jn/ Royston and Ely Dock Jn/ Chippenham Jn WA CYCLIC TYPE 2	39 (including Signals Prep for Cambridge A&B) 45 (including Signals Prep for Whittlesford)(not Tue night due to UTU running) 51 (including Signals Prep for Foxton) 04, 10, 16 (not Tue night due to UTU running), 22, 28, 34 Down and Up Cambridge/ Chord BLOCKED 2345 M-Th to 0435 T-F	AMENDED TRAIN PLAN STRUCTURE: ROAD TRANSPORT FOR NXEA/FCC SERVICES BETWEEN BISHOPS STORTFORD / HITCHIN AND ELY FROM 2345 UNTIL END OF SERVICE. ADDITIONAL STABLING REQUIRED AT BISHOPS STORTFORD. CROSS COUNTRY 5K51/2K51 TO BE REPLACED BY ROAD TRANSPORT. UP TO AND INCLUDING WEEK 02, 4E85 AND 4L83 TO BE DIVERTED VIA IPSWICH. NO ISOLATIONS ALLOWED THAT AFFECT BISHOPS STORTFORD OR CAMBRIDGE CARRIAGE SIDINGS. Possession to be split if possible at the TOC/FOC DPPP meeting to allow access to Audley End (from the London direction and Cambridge platforms 5 and 6 from the country direction) These cyclics must align with LNE cyclical maintenance possessions between Hitchin (Cambridge Jn) & Meldreth. Hitchin & Tottenham Hale depots to liaise on possession limits at Royston.

SCOTLAND TERRITORY

ROUTE NO.	SECTION	SPEED	DISTANCE	MAX PERMITTED TIME LOST		REMARKS
				Passenger	Freight	
SC001	Zonal Boundary and Carstairs (1.1 to 1.7)	Down direction 1 x 40mph	880 yards	2 mins	4 mins	TSR(s) must not exceed Maximum Permitted Time Lost allowed. Please note the 4mins for Freight (both Up and Down directions) is to be applied between Zonal Boundary and Eglinton Street Jn.
		Up direction 1 x 40mph	880 yards	2 mins		
SC001	Carstairs and Eglinton Street Jn (1.8 to 1.16)	Down direction 1 x 40 mph or 1 x 20 mph	1100 yards 660 yards	1 min	4 mins	TSR(s) must not exceed Maximum Permitted Time Lost allowed. Trains from Lanark and Motherwell to Finnieston East Jn in each direction must not encounter more than one TSR. Trains from Glasgow Central to Edinburgh (via Shotts) in each direction must not encounter more than two TSRs. TSR must not conflict with a TSR in operation between Carstairs and Haymarket East Jn or Rutherglen East Jn and Langloan Jn. For Argyle Line EMU services an allowance of 5% is included in the SRT's.
		Up direction 1 x 40 mph	200 yards	1 min		
SC003	Carstairs and Haymarket East Jn (2.1 to 2.3)	Down direction 1 x 40 mph or 1 x 20 mph	1320 yards 660 yards	2 min	4 mins	TSR(s) must not exceed Maximum Permitted Time Lost allowed. Trains from Glasgow Central to Edinburgh (via Shotts) in each direction must not encounter more than one TSR. TSR must not conflict with a TSR in operation between Carstairs and Eglinton Street.
		Up Direction 1 x 40 mph Or 1 x 20mph	1320 yards 660 yards	2 min		
SC007	Midcaldier Jn and Holytown Jn (4.1 and 4.2)	1 x 20 mph	1100 yards	2 mins	4 mins	TSR(s) must not exceed Maximum Permitted Time Lost allowed. Trains from Glasgow Central to Edinburgh (via Shotts) in each direction must not encounter more than one TSR.

Electronic copy - uncontrolled when printed. Next scheduled issue: 31st July 2009

Week 42

Possession Ref	LOR	Possession Location from	Possession Location to	Blocked Line	Protection Type	Start	End	Traffic Remarks	Work Type
P2009/1150787	SC001	Glasgow Central	Glasgow Central	Platform 12	BLOCKED T3	25/12/09 0001 Fri	02/04/10 2359 Fri (2376 hrs)	CONTINUED IN W2010/1181027 FROM 0001 SATURDAY 3/4/10 TO 0700 SUNDAY 2/5/10. CONTINUOUS BLOCK OF PLATFORM 12 FROM 0001 FRIDAY 25/12/09 TO 0700 SUN 2/05/10. SERVICES TO BE RE-PLATFORMED	W2009/2176936 Major Projects 0m 0yds and 0m 0yds
P2009/1113645	SC021	Coltness	Garniangill Jn	Single	BLOCKED T3	21/11/09 0015 Sat	15/02/10 0530 Mon		W2009/2198877 Structures Work 0m 198yds and 15m 638yds
P2009/1150180	SC111	Newbridge Jn	Bathgate	East/West LMD Line Down Up	BLOCKED T3	09/01/10 0015 Sat	11/01/10 0615 Mon (54 hrs)	FIRST SCOTRAIL: SATURDAY EDINBURGH WAVERLEY/BATHGATE/NEWCRAIGHALL SERVICES. NOT OPERATING TO BATHGATE. SERVICE OPERATING. SUNDAY EDINBURGH WAVERLEY/BATHGATE SERVICES WITHDRAWN. ***TRAFFIC REMARKS NEED UPDATING***	W2009/2175631 Major Projects 0m 700yds and 35m 0yds W2009/2291878 Major Projects 0m 700yds and 35m 0yds
P2009/1150172	SC191	Inverkeithing SB	Scotchaven	Up Down Single	BLOCKED T3	09/01/10 0030 Sat	11/01/10 0515 Mon (53 hrs)	FIRST SCOTRAIL: SERVICES TO/FROM ABERDEEN AND DYCE TERMINATE/START AT DUNDEE. 1A25, 0440 SAT EDINBURGH/ABERDEEN AND 1B16, 2142 SUN ABERDEEN/EDINBURGH SLEEPER SERVICES TERMINATE/START AT DUNDEE. NXEC/CROSSCOUNTRY: SERVICES TO/FROM ABERDEEN TERMINATE/START AT DUNDEE. DRS: GRANGEMOUTH/ABERDEEN/GRANGEMOUTH SERVICES WITHDRAWN. DBS: SERVICES WITHDRAWN ENGINEERING TRAINS IN POSSESSION	W2009/2175623 C71 S&C-Complete Renewal RT60/NR60 004m 1730yds and 219m 1208yds W2009/2281357 Earthwork 220m 1089yds and 220m 1607yds W2009/2281364 Earthwork 28m 1228yds and 29m 1087yds W2009/2398161 Permanent Way Inspection 33m 255yds and 29m 1087yds
P2009/1153348	SC191	Camperdown Jn	Carnoustie	Up Down	BLOCKED T3	09/01/10 0100 Sat	11/01/10 0530 Mon (52 hrs)	FIRST SCOTRAIL: SERVICES TO/FROM ABERDEEN AND DYCE TERMINATE/START AT DUNDEE. 1A25, 0440 SAT EDINBURGH/ABERDEEN AND 1B16, 2142 SUN ABERDEEN/EDINBURGH SLEEPER SERVICES TERMINATE/START AT PERTH. NXEC/CROSSCOUNTRY: SERVICES TO/FROM ABERDEEN TERMINATE/START AT DUNDEE. DRS: GRANGEMOUTH/ABERDEEN/GRANGEMOUTH SERVICES WITHDRAWN. DBS: SERVICES WITHDRAWN	W2009/2281356 Civil Renewal Resleeper Reballast-Trax 0m 529yds and 10m 961yds W2009/2398263 Permanent Way Inspection 0m 529yds and 10m 961yds

Week 43

Possession Ref	LOR	Possession Location from	Possession Location to	Blocked Line	Protection Type	Start	End	Traffic Remarks	Work Type
P2009/1150787	SC001	Glasgow Central	Glasgow Central	Platform 12	BLOCKED T3	25/12/09 0001 Fri	02/04/10 2359 Fri (2376 hrs)	CONTINUED IN WON 1 (P2010/1181027) FROM 0001 SATURDAY 3/4/10 TO 0700 SUNDAY 2/5/10. CONTINUOUS BLOCK OF PLATFORM 12 FROM 0001 FRIDAY 25/12/09 TO 0700 SUN 2/05/10. SERVICES TO BE RE-PLATFORMED	W2009/2276936 Major Projects 0m 0yds and 0m 0yds
P2009/1113645	SC021	Coltness	Garniangill Jn	Single	BLOCKED T3	21/11/09 0015 Sat	15/02/10 0530 Mon		W2009/2298877 Structures Work 0m 198yds and 15m 638yds
P2009/1150181	SC111	Newbridge Jn	Bathgate	Up East/West LMD Line Down	BLOCKED T3	16/01/10 0015 Sat	18/01/10 0615 Mon (54 hrs)	FIRST SCOTRAIL: SATURDAY EDINBURGH WAVERLEY/BATHGATE/NEWCRAIGHALL SERVICES. NOT OPERATING TO BATHGATE. SERVICE OPERATING. SUNDAY EDINBURGH WAVERLEY/BATHGATE SERVICES WITHDRAWN. ***TRAFFIC REMARKS NEED UPDATING***	W2009/2275632 Major Projects 0m 700yds and 35m 0yds W2009/2291879 Major Projects 0m 700yds and 35m 0yds
P2009/1185749	SC191	Camperdown Jn	Carnoustie	Down Up	BLOCKED T3	16/01/10 0100 Sat	18/01/10 0530 Mon (52 hrs)	FIRST SCOTRAIL: SERVICES TO/FROM ABERDEEN TERMINATE/START AT DUNDEE. 1816, 2142 SUN ABERDEEN/EDINBURGH SLEEPER SERVICE STARTS AT DUNDEE. NXEC/CROSSCOUNTRY: SERVICES TO/FROM ABERDEEN TERMINATE/START AT DUNDEE. DRS: GRANGEMOUTH/ABERDEEN/GRANGEMOUTH SERVICES WITHDRAWN. DBS: SERVICES WITHDRAWN.	W2009/2281372 C15 Drainage Only 0m 1525yds and 3m 800yds W2009/2347179 Track Maintenance 0m 1518yds and 10m 730yds W2009/2376055 C11 Rerail Resleeper Reballast-Track 0m 529yds and 10m 961yds
P2009/1150165	SC191	Inverkeilor SB	Scanehaven	Down Up Single	BLOCKED T3	16/01/10 0030 Sat	18/01/10 0515 Mon (53 hrs)	FIRST SCOTRAIL: SERVICES TO/FROM ABERDEEN AND DYCE TERMINATE/START AT DUNDEE. 1A25, 0440 SAT EDINBURGH/ABERDEEN AND 1816, 2142 SUN ABERDEEN/EDINBURGH SLEEPER SERVICES TERMINATE/START AT DUNDEE. NXEC/CROSSCOUNTRY: SERVICES TO/FROM ABERDEEN TERMINATE/START AT DUNDEE. DRS: GRANGEMOUTH/ABERDEEN/GRANGEMOUTH SERVICES WITHDRAWN. DBS: SERVICES WITHDRAWN. ENGINEERING TRAINS IN POSSESSION	W2009/2275622 C71 S&C-Complete Renewal RT60/NR60 004m 1730yds and 219m 1208yds W2009/2281355 C11 Rerail Resleeper Reballast-Track 003m 1100yds and 204m 422yds W2009/2281359 Earthwork 020m 1089yds and 220m 1607yds W2009/2281363 Earthwork 028m 1228yds and 29m 1087yds